

Longview Lane Box Culvert Project Proposed Schedule

- FEBRUARY 8 - CONTRACT AWARD
- FEBRUARY 9 - PHOTOS, MOBILIZE, TRIM TREES, BEGIN DEMOLITION
- FEBRUARY 10 - COMPLETE DEMOLITION, BEGIN PREP WORK TO INSTALL BOX CULVERT
- FEBRUARY 11 - SET BOX CULVERT
- FEBRUARY 12 - BACKFILL BOX CULVERT (CAN OPEN ROAD IF NECESSARY)
- FEBRUARY 15 - BEGIN WALL CONSTRUCTION
- FEBRUARY 16 - CONTINUE WALL CONSTRUCTION
- FEBRUARY 17 - POUR WALL
- FEBRUARY 18 - WRECK WALL POURS, PREP FOR PAVEMENT
- FEBRUARY 19 - PAVE STREET (TEMPERATURE PERMITTING), DEMOBILIZE